

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – Adilabad District – PMGSY XI – TS.No. TS01XII037 – LO30 – PWD Road to Jalamthanda in Indravelly (M) Est. Cost Rs.97.00 lakhs + Rs.5.82 lakhs Mtc. Cost – Post Facto Extension of Agreement Time up to 30.09.2019 (194 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 259**

**Dated: 24-06-2020**

**Read:-**

From the CE, PR, PMGSY, Hyd., Lr.No.AEE/DEE-III/PMGSY/Ph.XII/ Jalamthanda/2020-EOAT, dt.30.5.2020.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.09.2019 (194) days in respect of the work "TS.No.TS01XII037 – LO30 –PWD Road to Jalamthanda in Indravelly (M), Adilabad District" without imposing any penalty, as the delay is not attributed to the contractor due to objection of villagers and market yard officials.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**